# SAN MATEO COUNTYWIDE Water Pollution Prevention Program

### **CONSTRUCTION SITE INSPECTION REPORT**

1.	nspection Date: 11/19/2019 1a. Current weather conditions: Sunny, 60F, 5-10 mph wind				
	Name of Project: Highland Estates	2a. Project No./Permit No. BLD2016-00160			
3.	Project Address: Highland Estates, Lots 9 and	Project Address: Highland Estates, Lots 9 and 10, Cobblehill Place, San Mateo, CA, 94402			
	Inspection Type: ■ Routine □ Permit Type: ■ Building Permit	Follow-up   Grading Permit	Other  ☐ Site Development ☐ CIP Project		
	Project disturb > 1 acre?: Y (Y/N - If Yes, Project covered under statewide Construction)	ction General Permit?_	$\underline{Y}$ (Y/N) SWPPP on site? $\underline{N}$ (Y/N)	SWPPP dated10 / 30 / 2019	
	7. High Priority Site (significant threat to water quality)? Y 7.a Hillside Project? Y (Y/N - If Yes, inspect monthly during wet season.)  8. Project Type: Residential Commercial/Industrial Institutional Institut				
9.	Erosion Control Measures:	Inspection Finding (A / NM / P / NA)*	Location on site/Comr	ments_	
	☐ Jute Netting/Fiber Blankets	NA			
	☐ Mulch	NA			
	Hydroseed/Soil binder/Compost blanket	NA			
	✓ Mark Areas to be Preserved	А	Silt fence and orange snow fencing has been placed around the limits of gra	ding.	
	✓ Tree Protection Fencing	Α	Orange snow fencing has been placed around the driplines of trees to be pro-	eserved.	
	Riparian Area Barrier	NA			
10.	Sediment Control Measures				
	Stabilized construction entrance	А	Gravel has been installed to stabilize the construction entrance.		
	✓ Street Sweeping	A	No trackout was noted during the inspection. If trackout is observed, street s	eweening should take place as needed	
	Dust Control	NA	No trackout was noted during the inspection. If trackout is observed, sincer s	weeping should take place as needed.	
	Wattles / Fiber Rolls / Compost Socks	A	Fiber rolls were in place around the perimeter of the site.  Threatened Violation. Silt fence has not been keyed-in per SWPPP, and silt fence has	and annie Dak Della mine was waifed of this are viscourant	
	Silt Fences / Compost Berms	P	Threatened violation. Sitt tence has not been keyed-in per SWPPP, and sitt tence he	seds repair. Bob Pellegrine was notified of this requirement.	
	Sedimentation Basin	NA			
	L Check Dams	NA			
	Inlet Filters (Gravel bags)	NA			
	Earth Dikes / Drainage Swales	NA			
11.	Run-on and Runoff Control				
	Earth Dikes / Drainage Swales	NA			
	Sampling is conducted, if required	NA			
12.	Active Treatment System (if any)	NA			
13.	Good Site Management				
	☐ Soil Stockpiles	NA			
	✓ Waste Systems Management	A	No port-o-john was onsite. Greenwaste dumpster was in use.		
	ConstructionMaterials (wood,cement,)	Α	Vegetation stockpiles were onsite during the inspection, and were being move	ved to a green waste dumpster.	
	Hazardous Materials (paint,solvents)	NA			
	Petroleum Products (oil, fuel)	NA			
	✓ Vehicle Servicing	A	Construction Equipment onsite was in good working order.		
14.	Non-Stormwater Management				
	Concrete/Stucco washout area	NA			
	☐ Architectural copper rinsewater	NA			
	Other:	NA			
* A	=Adequate, NM=needs maintenance, P=Problem(s)	, NA=Not Applicable			
15. Is there an actual illicit discharge or evidence of illicit discharge to storm drain/discharge point?					
16.	16. Comments:				
17. <b>Enforcement/Follow-Up</b> Date problem first identified: 9/25/19 Next follow-up inspection date: 11/25/19  Comments: Silt fence was not keyed in along the bottom. This issue has been previously discussed with NexGen and was discussed again during the inspection on 11/19/19. Furthermore, SWPPP binder needs to be stored onsite.					
10					
18.	18. <b>Resolution:</b> Problem Fixed Need More Time (include rationale in comments) Escalate Enforcement Date resolved: //				
1	Was there rain with runoff after problem identified and before resolution?  Ves  No  Items corrected during inspection (see comments)				
_	Comments:				
19.	Inspector's Signature:	or	Date: 11/19/2019	☐ No one on site or	
	Inspector's Name (Print): Jessie Henderson-I	Иcbean	Phone Number: (805)712-8794	no responsible person present.	
20	Name of Site Contact Person (Print)		Phone No.	,	
_5	, ,			Left report copy at site.	
	Site Contact Signature	JOD I	itle:Date:	_	

## NOTES AND DEFINITIONS OF TERMS USED IN THE CONSTRUCTION SITE INSPECTION REPORT

### **NOTES:**

**PENALTIES.** Agency staff are required to verify correction of any stormwater violations within 10 business days or before the next rainfall with runoff. If a violation is not corrected within this time frame, enforcement will escalate per the Enforcement Response Plan. This may result in the jurisdiction taking one or all of the following actions: 1) Issuance of a Stop Work Notice (such that inspections on all permits will be stopped until all violation(s) have been corrected); 2) Application of fines/re-inspection fees of \$\_\_\_\_\_\_ per day; 3) and/or Referral of the violation(s) to the Regional Water Quality Control Board. Erosion control measures, or other best management practices, in addition to those shown on the plans may be required by agency staff to ensure effective stormwater management.

**Stormwater Inspection Requirement** - Agency staff are required to inspect the following categories of sites at least once per month during the rainy season: sites that disturb 1 acre of land or more, Hillside Projects and High Priority Sites (see definitions below).

Construction General Permit Compliance - Projects that disturb 1 acre or more of land are required to obtain coverage under the statewide Construction General Permit (see www.swrcb.ca.gov/water\_issues/programs/stormwater/constpermits.shtml for information and to download the permit). To obtain coverage under the Construction General Permit, file a Notice of Intent using the SMARTS

database, at https://smarts.waterboards.ca.gov/smarts/faces/SwSmartsLogin.xhtml.

**Requirement to Verify Construction General Permit Coverage** - Agency staff must verify that projects disturbing one acre or more of land have obtained coverage under the statewide Construction General Permit.

Where to Find Information on Construction BMPs - Detailed information on construction best management practices (BMPs) is available at the California Stormwater Quality Association's online Construction BMP Portal, at www.casqa.org/resources/bmp-handbooks. A subscription fee is required to access the portal. For information on access to the portal, inspectors should contact their agency's representative to the Countywide Program's New Development Subcommittee.

#### **DEFINITIONS:**

**Active Treatment System** - Active Treatment Systems (ATS) reduce turbidity of construction site runoff by collecting runoff in a tank and introducing chemicals through direct dosing or an electrical current to enhance flocculation, coagulation, and settling of the suspended sediment. The increased flocculation aids in sedimentation and ability to remove fine suspended sediments, thus reducing stormwater runoff turbidity and improving water quality.

**Check Dam** - a small barrier constructed of rock, gravel bags, sandbags, fiber rolls, or other proprietary products, placed across a constructed swale or drainage ditch. Check dams reduce the effective slope of the channel, thereby reducing scour and channel erosion by reducing flow velocity and increasing residence time within the channel, allowing sediment to settle.

**High Priority Site** - A site that has a steep slope or is adjacent to a creek or other water body, or a site that the agency or the Regional Water Quality Control Board (Water Board) has determined to have significant threat to water quality based on site-specific evaluation of the following additional factors: soil erosion potential or soil type, project size and type, sensitivity of receiving water bodies, proximity to receiving water bodies, non-stormwater discharge, or any other relevant factors as determined by the local agency or Water Board.

**Illicit Discharge** - Any discharge to a municipal storm drain system that is prohibited under local, state, or federal law, including all non-stormwater discharges not composed entirely of stormwater and discharges prohibited under the Municipal Regional Stormwater Permit (MRP).

**Hillside Project** - As defined in the MRP, those projects on sites disturbing 5,000 square feet or more of land area and with slopes greater than or equal to 15% (or based on the Permittee's map of hillside development areas or criteria.)